CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/RS/CSR-3/797d/CEMENT/2014-15 Date: 26.03.2015

TEST REPORT ON CEMENT

*** CUSTOMER**	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, Dasarahalli Zone, BBMP, Bangalore.
***AGENCY**	:	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.
***NAME OF THE WORK**	:	Providing Metalling to roads & drains at Surya Enclave & Ananda county at Abbigere, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
***REFERENCE**	:	BBMP/AEE/SSD/DZ/PR/2014-15 Dated: 24.03.2015
SAMPLE ID	:	Cement
SAMPLE RECEIVED ON	:	24.03.2015
PERIOD OF TESTING	:	24.03.2015 to 26.03.2015

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	31.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	135 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	475 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

AE-12

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿ.ಇ.ಎಲ್ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/RS/CSR-3/797d/SAND-Gradation/2014-15 : 26.03.2015

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, Dasarahalli Zone, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,**
No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.

*** Name of Work** : Providing Metalling to roads & drains at Surya Enclave & Ananda county at Abbigere, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : BBMP/AEE/SSD/DZ/PR/2014-15 Dated: 24.03.2015

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates

Sample Received on : 24.03.2015

Date of Testing : 26.03.2015

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	93.00	90-100	90-100	90-100	95-100
2.36	73.50	60-95	75-100	85-100	95-100
1.18	52.50	30-70	55-90	75-100	90-100
600 Micron	32.70	15-34	35-59	60-79	80-100
300 Micron	17.10	5-20	8-30	12-40	15-50
150 Micron	6.10	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ಯಶವಂತಪುರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/RS/CSR-3/797d/AGG/GR/2014-15 : 26.03.2015

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, Dasarahalli Zone, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.

*** Name of Work** : Providing Metalling to roads & drains at Surya Enclave & Ananda county at Abbigere, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : BBMP/AEE/SSD/DZ/PR/2014-15 Dated: 24.03.2015

Technical Reference : IS : 2386 Part 1 -1963 RA-2007

Sample ID : Coarse Aggregates (40mm)

Sample Received on : 24.03.2015

Date of Testing : 26.03.2015

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Total Wt. of Aggregates in gms= **10000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	98.00	95-100	85-100
20	44.00	30-70	0-20
10	15.50	10-35	0-5
4.75	2.60	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

****

AE-12

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೆಂಗಳೂರು

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/RS/CSR-3/797d/AGG/GR/2014-15 : 26.03.2015

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, Dasarahalli Zone, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.

*** Name of Work** : Providing Metalling to roads & drains at Surya Enclave & Ananda county at Abbigere, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.

*** Reference** : BBMP/AEE/SSD/DZ/PR/2014-15 Dated: 24.03.2015

Technical Reference : IS : 2386 Part 1 -1963 RA-2007

Sample ID : Coarse Aggregates (20mm)

Sample Received on : 24.03.2015

Date of Testing : 26.03.2015

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS :383-1970 (RA- 2007)	
		Graded	Single Sized
40	100	100	100
20	96.30	95-100	85-100
10	31.30	25-55	0-20
4.75	4.30	0-10	0-5

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laborator
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

AE-12

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಯಸ್ಸೆ, ಶಿವಣ್ಣನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/RS/CSR-3/797d/CUBE/2014-15 28.04.2015

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, Dasarahalli Zone, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.

*** Name of the work** : Providing Metalling to roads & drains at Surya Enclave & Ananda county at Abbigere, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.

*** Reference** : BBMP/AEE/SSD/DZ/PR/2014-15 Dated: 24.03.2015

*** Sample ID** : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

*** Grade of Concrete** : M_{15}

Compressive Strength as on : 28th day

Sample Received on : 31.03.2015

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	31.03.2015	28.04.2015	8.125	355.3	15.79
2	31.03.2015	28.04.2015	8.190	365.4	16.24
3	31.03.2015	28.04.2015	8.210	375.6	16.69

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಾಜಾಜಿನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/RS/WBM-II/2014-15

Date: 06.04.2015

REPORT

Customer	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, Dasarahalli Zone, BBMP, Bangalore.
Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.
Name of the Work	:	Providing Metalling to roads & drains at Surya Enclave & Ananda county at Abbigere, in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	BBMP/AEE/SSD/DZ/PR/2014-15 Dated: 24.03.2015
Type of Mix	:	Water Bound Macadam (Grade-II Metal)
Date of Sampling	:	04.04.2015
Date of Testing	:	06.04.2015

1) SEIVE ANALYSIS :

IS Sieve designation Size, mm	Percentage Passing for Graded Aggregate of Nominal size	Percentage by Weight Passing as per MORTH table 400-7
90mm	100.00	100.00
63mm	95.85	90-100
53mm	32.10	25-75
45mm	9.55	0-15
22.4mm	1.20	0-5

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

AE-12

6/4

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಫ್. ನಂ. ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/WBM-III/2014-15

Date: 10.04.2015

REPORT

Customer	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, Dasarahalli Zone, BBMP, Bangalore.
Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.
Name of the Work	:	Providing Metalling to roads & drains at Surya Enclave & Ananda county at Abbigere, in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	BBMP/AEE/SSD/DZ/PR/2014-15 Dated: 24.03.2015
Type of Mix	:	Water Bound Macadam (Grade-III Metal)
Date of Sampling	:	09.04.2015
Date of Testing	:	10.04.2015

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

1) SEIVE ANALYSIS:

IS Sieve designation Size,mm	Percentage Passing for Graded Aggregate of Nominal size	Percentage by Weight Passing as per MORTH table 400-7
63mm	100.00	100.00
53mm	97.50	95-100
45mm	68.20	65-90
22.4mm	6.55	0-10
11.2mm	2.60	0-5

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

AE - 12

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com